

## Levis' Wuhan Beacon Store Handover Documents List 利惠武汉旗舰店移交资料清单



Update date: 2019/9/10

			υp	date date: 2019/9/10
移交文件清单 Handover Document List	需准备资料 Required Docs.	负责方 Resp.	完成截止日 Due Date	备注 Remark
1. 竣工移交表 Handover list	1.1 钥匙移交清单 Key handover list	LD 利丹	9/17	
	1.2 设备设施资料移交清单 (空调、灯具、道具、弱电、室内外LED、LOGO、Moss等) Equipment/Facility Doc handover list (HVAC, Lighting, Fixture, Weak current, indoor & outdoor LED, logo, Moss etc.)	All 所有供应商	9/17	
2. 有关产品的技术说明和操作手册 Technical Spec. and operation manual	2.1 总包提供的主要装修材料合格证及检测报告 Main material certification and testing report	LD	9/17	
	2.2 垂直电梯使用手册及相关报告 Elevator related specification and report	Tong Li 通力	9/25	
	2.3 残疾人电梯使用手册及相关报告 Disabled Lift related specification and report	Ming Shun明顺	9/17	
	2.4 培训记录(各方签字) Training Lists (Attendees sign)	All 所有供应商	9/25	
3.保修联系人信息 Maintenance & care services contact person information	3.1 详见各供应商具体信息清单 See detailed information of each vendors' contact lists	All 所有供应商	9/17	
4. 消防相关证书 / 许可证的复印件 Copies of FSB certifications / approval	4.1 承诺函 Commitment	LD	9/17	
5.大楼验收报告 Landlord inspection reports	5.1 中期验收报告 Interim inspection report	LD	9/25	
	5.2 竣工验收报告 Final completion inspection report	LD	9/25	
6. 测试报告 Testing reports	6.1照明系统24h通电测试报告 Lighting system 24h power connection testing	LD	9/25	
	6.2 空调测试(风口温度及风速)报告 HVAC system(temperature & air speed) testing report	LD	9/17	
	6.3 消防电气检测报告 Fire MEP system testing report	LD	9/17	
	6.4 幕墙淋水试验报告 Façade waterproof testing report	SHANGYANG 上扬	9/23	
	6.5 空气质量检测报告 Air quality testing report	LD	9/25	
7. 竣工图纸 Construction as-built drawings	7.1 装修竣工图 Fit-out as-built drawing	LD	10/28	
	7.2 强电竣工图 Strong current as-built drawing	LD	10/28	
	7.3 弱电竣工图(客流、i-store、IT、音响、CMS等) Weak current as-built drawing (passenger counting, i-store, IT, AV, CMS and etc.)		10/28	
	7.4 空调竣工图 HVAC As-built drawing	LD	10/28	
	7.5 逃生疏散指示图 Evaucation map	LD	9/17	
	7.6 消防竣工图 Fire As-built drawing	LD	10/28	
	7.7 幕墙竣工图 Facade As-built drawing	SHANGYANG 上扬	10/28	
8. 竣工资料最终汇总并装订成册 Documents bind together		CJ2/GC	10/28	